

1976

1976 PARK IMPROVEMENT PROJECTS	Estimated Completion Date	Planning Design	Bids Let	Under Construction	Project Completed
BEAR CREEK					
Install Playground Equipment	September 1	x			
Install guard posts on Drive	July 15	x	x	x	x
Surface Trails and Footbridge Approach	October 15	x	x	x	x
MCQUILLAN FIELD					
Install Backstop - Field #4	May 1	x	x	x	x
Install Chain Link Outfield Fences #2, #3, #4	May 1	x	x	x	x
Install Irrigation System	May 1	x	x	x	x
Grade and Surface Parking Lot	May 1	x	x	x	x
Grade and Surface Roadway	May 1	x	x	x	x
Construct Infield Field #4	May 1	x	x	x	x
Grade and Seed Vacated Road	August 15	x	x	x	x
Develop Picnic Area	July 15	x	x	x	x
SLATTERLY					
Improve Ball Diamond Lighting	May 1	x	x	x	x
Construct Two Tennis Courts	June 30	x	x	x	x
EASTWOOD					
Resurface Road	October 1	x	x	x	x
Install Guard Posts	October 1	x	x	x	x
Replace Trees	November 1	x	x	x	x
HOMESTEAD					
Grade and Seed Play Hill	July 1	x	x	x	x
Plant Trees	May 15	x	x	x	x
MAYO MEMORIAL					
Construct Horseshoe Courts	June 1	x	x	x	x
Install Irrigation System	June 1	x	x	x	x
Resurface Amphitheatre Seating	August 1	x	x	x	x
Remove Storage Rooms in Bandshell	March 1	x	x	x	x
MAYO FIELD					
Install Screening on Grandstand	May 1	x	x	x	x
Paint Backrests on Seating	October 15	x	x	x	x
PLUMMER					
Construct Hiking Trail	October 1	x	x	x	
Resurface Drive	September 1	x	x	x	x
KUTZKY					
Expand and Improve Parking Lot	October 1	x			
Install Walkways	July 1	x	x	x	x
Install Drinking Fountain	July 1	x	x	x	x
Landscape Clubhouse	July 1	x	x	x	
STATE HOSPITAL					
Install Backstops	August 1	x	x	x	x
QUARRY HILL					
Surface Trails	November 1	x	x	x	
Construct Two Tennis Courts	June 30	x	x	x	x
INDIAN HEIGHTS					
Develop Hiking Trails	November 1				
SILVER LAKE					
Install Concrete Rip-Rap	June 1	x	x	x	x
Construct Information Sign	June 1	x	x	x	x
Dredge Lake	June 1	x	x	x	x